Washington State Department of Transportation

SR 20/Sharpes Corner Vicinity - New Interchange

Project Information	
PIN: 102029S	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 20	
Current Status: Pre-Construction	Legislative Districts: 40

Project Description

This project will reduce the risk of collisions and provide relief at the Sharpes Corner and Fidalgo Bay Road intersections. Multiple options will be considered.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 1994	
Preliminary Engineering Start		Q3 2006	
Environmental Complete		Q3 2027	
Right of Way Complete			
Contract Advertisement		Q3 2027	
Operationally Complete		Q2 2029	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$3,111
Right of Way	$0	$0	$1,584
Construction	$0	$0	$18,781
Total	$0	$0	$23,476

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$2,852	$259	$0		$3,111
Right of Way	$0	$1,584	$0	$0		$1,584
Construction	$0	$18,781	$0	$0		$18,781
Total	$0	$23,217	$259	$0		$23,476

Project Web Site: