Washington State Department of Transportation

SR 20/Sedro-Woolley to Concrete Vicinity - BST

Project Information	
PIN: 102054B	As of Date: December 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 20	
Current Status: Completed	Legislative Districts: 39

Project Description

This project will rehabilitate the existing roadway by placing a Bituminous Surface Treatment on SR 20 from Sedro-Woolley to Concrete vicinity. Required and minor safety work will also be performed.

Contractor: 008989 - GRANITE CONSTRUCTION COMPANY - $2,918,335.10 - 12/21/2016

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2015	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2016	
Operationally Complete		Q3 2017	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$295
Right of Way	$0	$0	$0
Construction	$0	$0	$3,700
Total	$0	$0	$3,995

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$295		$295
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$0	$3,700		$3,700
Total	$0	$0	$0	$3,995		$3,995

Project Web Site: https://www.wsdot.wa.gov/projects/sr20/sedrowooleytoconcretebst/default.htm