Washington State Department of Transportation

SR 20/Skagit River CED - Permanent Restoration

Project Information	
PIN: 102067D	As of Date: August 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 20	
Current Status: Completed	Legislative Districts: 39

Project Description

Permanent restoration work will be completed in order to eliminate the repetitive damage to SR 20 caused by the Skagit River.

Contractor: 008423 - TRIMAXX Construction, Inc. - $5,164,771.35 - 4/10/2013

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q1 2010	
Environmental Complete		Q4 2011	
Right of Way Complete		Q1 2013	
Contract Advertisement		Q1 2013	
Operationally Complete		Q2 2014	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$2,300
Right of Way	$0	$0	$165
Construction	$0	$0	$6,876
Total	$0	$0	$9,340

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$2,300	$0		$2,300
Right of Way	$0	$0	$165	$0		$165
Construction	$0	$0	$6,876	$0		$6,876
Total	$0	$0	$9,340	$0		$9,340

Project Web Site: http://www.wsdot.wa.gov/Projects/SR20/SkagitRiverRestoration/