Washington State Department of Transportation

I-90/West Lake Sammamish Parkway - Intersection Modification

Project Information	
PIN: 109052I	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: I-90	
Current Status: Completed	Legislative Districts: 41, 48

Project Description

This project will modify the intersection with the NB Off-Ramp by constructing a 3/4 roundabout (no travel through the south leg).

Contractor: 008400 - Graham-Marshbank Jv - $7,131,691 - 3/20/13

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2011	Q3 2011	On Schedule
Environmental Complete		Q4 2012	
Right of Way Complete			
Contract Advertisement	Q1 2013	Q4 2012	Early
Operationally Complete	Q4 2013	Q4 2013	On Schedule

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$389	$381
Right of Way	$0	$0	$0
Construction	$0	$1,376	$1,733
Total	$0	$1,764	$2,113

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$381	$0		$381
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$1,733	$0		$1,733
Total	$0	$0	$2,113	$0		$2,113

Project Web Site: http://www.wsdot.wa.gov/Projects/I90/WLkSammamishIntersectionMod/