Washington State Department of Transportation

SR 96/Dumas Road - Channelization

Project Information	
PIN: 109605B	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 96	
Current Status: Completed	Legislative Districts: 44

Project Description

This project will re-channelize SR 96/Dumas Road intersection (EB leg) by restriping the existing Transit Lane to convert into a general purpose eastbound right turn lane. This project also modifies the existing traffic island per ADA standards and updates the non-standard curb ramps.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q2 2012	
Operationally Complete		Q4 2012	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$178
Right of Way	$0	$0	$0
Construction	$0	$0	$335
Total	$0	$0	$513

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$178	$0		$178
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$335	$0		$335
Total	$0	$0	$513	$0		$513

Project Web Site: http://www.wsdot.wa.gov/Projects/SR96/DumasIntersection/