Washington State Department of Transportation

SR 99/Gibson Road - Traffic Signal

Project Information	
PIN: 109909A	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 99	
Current Status: Completed	Legislative Districts: 21

Project Description

This project will install a traffic signal and improve channelization at SR 99 and Gibson Rd. intersection. Existing ADA facilities will be improved to current standards.

Contractor: 008381 - Interwest Construction Inc - $588,040 - 12/17/12

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q2 2010	
Environmental Complete		Q2 2011	
Right of Way Complete		Q3 2012	
Contract Advertisement		Q4 2012	
Operationally Complete		Q4 2013	

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$394
Right of Way	$0	$0	$157
Construction	$0	$0	$895
Total	$0	$0	$1,445

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$394	$0		$394
Right of Way	$0	$0	$157	$0		$157
Construction	$0	$0	$895	$0		$895
Total	$0	$0	$1,445	$0		$1,445

Project Web Site: http://www.wsdot.wa.gov/Projects/SR99/LincolnSidewalk/

Washington State Department of Transportation

SR 99/Lincoln Way Vic to Airport Rd. Vic - Southbound Sidewalk

Project Information	
PIN: 109970I	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 99	
Current Status: Completed	Legislative Districts: 21

Project Description

This project will construct the missing sidewalk connectivity along southbound SR 99 (west side) from Lincoln Way vicinity to Airport Road vicinity.

Contractor: 008381 - Interwest Construction Inc - $690,307 - 12/17/12

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2010	
Preliminary Engineering Start		Q2 2010	
Environmental Complete		Q2 2011	
Right of Way Complete		Q3 2012	
Contract Advertisement		Q4 2012	
Operationally Complete		Q4 2013	

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$243
Right of Way	$0	$0	$227
Construction	$0	$0	$1,040
Total	$0	$0	$1,510

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$243	$0		$243
Right of Way	$0	$0	$227	$0		$227
Construction	$0	$0	$1,040	$0		$1,040
Total	$0	$0	$1,510	$0		$1,510

Project Web Site: http://www.wsdot.wa.gov/Projects/SR99/LincolnSidewalk/