Washington State Department of Transportation

## SR 99/Gibson Road - Traffic Signal

| Project Information | |
|---|---|
| PIN: 109909A | As of Date: May 2017 |
| Region: Northwest | Regional Admin: L. Eng |
| State Route: SR 99 | |
| Current Status: Completed | Legislative Districts: 21 |

Project Description

This project will install a traffic signal and improve channelization at SR 99 and Gibson Rd. intersection. Existing ADA facilities will be improved to current standards.

Contractor: 008381 - Interwest Construction Inc - $588,040 - 12/17/12

| Project Milestones | | | |
|---|---|---|---|
| Milestone | Original Date | Current Date | Status |
| Project Definition Complete | | | |
| Preliminary Engineering Start | | Q2 2010 | |
| Environmental Complete | | Q2 2011 | |
| Right of Way Complete | | Q3 2012 | |
| Contract Advertisement | | Q4 2012 | |
| Operationally Complete | | Q4 2013 | |

| Project Cost Summary ($ in Thousands) | | | |
|---|---|---|---|
| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
| Preliminary Engineering | $0 | $0 | $394 |
| Right of Way | $0 | $0 | $157 |
| Construction | $0 | $0 | $895 |
| Total | $0 | $0 | $1,445 |

| Project Funding Summary - Current Approved Cost ($ in Thousands) | | | | | | |
|---|---|---|---|---|---|---|
| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
| Prelim Engineering | $0 | $0 | $394 | $0 | | $394 |
| Right of Way | $0 | $0 | $157 | $0 | | $157 |
| Construction | $0 | $0 | $895 | $0 | | $895 |
| Total | $0 | $0 | $1,445 | $0 | | $1,445 |

Project Web Site: http://www.wsdot.wa.gov/Projects/SR99/LincolnSidewalk/

Washington State Department of Transportation

## SR 99/Lincoln Way Vic to Airport Rd. Vic - Southbound Sidewalk

| Project Information | |
|---|---|
| PIN: 109970I | As of Date: May 2017 |
| Region: Northwest | Regional Admin: L. Eng |
| State Route: SR 99 | |
| Current Status: Completed | Legislative Districts: 21 |

Project Description

This project will construct the missing sidewalk connectivity along southbound SR 99 (west side) from Lincoln Way vicinity to Airport Road vicinity.

Contractor: 008381 - Interwest Construction Inc - $690,307 - 12/17/12

| Project Milestones | | | |
|---|---|---|---|
| Milestone | Original Date | Current Date | Status |
| Project Definition Complete | | Q4 2010 | |
| Preliminary Engineering Start | | Q2 2010 | |
| Environmental Complete | | Q2 2011 | |
| Right of Way Complete | | Q3 2012 | |
| Contract Advertisement | | Q4 2012 | |
| Operationally Complete | | Q4 2013 | |

| Project Cost Summary ($ in Thousands) | | | |
|---|---|---|---|
| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
| Preliminary Engineering | $0 | $0 | $243 |
| Right of Way | $0 | $0 | $227 |
| Construction | $0 | $0 | $1,040 |
| Total | $0 | $0 | $1,510 |

| Project Funding Summary - Current Approved Cost ($ in Thousands) | | | | | | |
|---|---|---|---|---|---|---|
| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
| Prelim Engineering | $0 | $0 | $243 | $0 | | $243 |
| Right of Way | $0 | $0 | $227 | $0 | | $227 |
| Construction | $0 | $0 | $1,040 | $0 | | $1,040 |
| Total | $0 | $0 | $1,510 | $0 | | $1,510 |

Project Web Site: http://www.wsdot.wa.gov/Projects/SR99/LincolnSidewalk/