Washington State Department of Transportation

## SR 99/Spokane St Bridge - Replace Bridge Approach

| Project Information | |
|---|---|
| PIN: 109935A | As of Date: December 2017 |
| Region: Northwest | Regional Admin: L. Eng |
| State Route: SR 99 | |
| Current Status: Completed | Legislative Districts: 11 |

Project Description

This project will replace the existing approach with a new structure designed to current standards to increase safety and enhance traffic flow.

Contractor: 008379 - Mid-Mountain Contractors, Inc. - $9,213,158 - 11/29/12

**Project Milestones**

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | Q3 2009 | Q3 2009 | On Schedule |
| Preliminary Engineering Start | Q2 2008 | Q2 2008 | On Schedule |
| Environmental Complete | Q2 2011 | Q2 2011 | On Schedule |
| Right of Way Complete | Q3 2012 | | |
| Contract Advertisement | Q4 2012 | Q4 2012 | On Schedule |
| Operationally Complete | Q4 2014 | Q1 2014 | Early |

**Project Cost Summary ($ in Thousands)**

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $600 | $1,719 | $1,847 |
| Right of Way | $0 | $0 | $0 |
| Construction | $2,400 | $12,747 | $8,837 |
| Total | $3,000 | $14,466 | $10,684 |

**Project Funding Summary - Current Approved Cost ($ in Thousands)**

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $691 | $1,156 | $0 | | $1,847 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $8,837 | $0 | | $8,837 |
| Total | $0 | $691 | $9,993 | $0 | | $10,684 |

Project Web Site: https://www.wsdot.wa.gov/projects/sr99/spokanestovercrossing/default.htm