Washington State Department of Transportation

SR 99/Aurora Ave-George Washington Memorial Bridge - Seismic

Project Information	
PIN: 109946S	As of Date: May 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 99	
Current Status: Completed	Legislative Districts: 36, 43

Project Description

Completion of the remaining seismic retrofit work on the SR 99 Aurora Avenue-George Washington Memorial Bridge.

Contractor: 008080 - Massana Construction, Inc - $6,157,383 - 4/5/11 ~

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2006	
Preliminary Engineering Start		Q1 2007	
Environmental Complete		Q4 2010	
Right of Way Complete			
Contract Advertisement		Q1 2011	
Operationally Complete		Q1 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$1,871
Right of Way	$0	$0	$0
Construction	$0	$0	$7,972
Total	$0	$0	$9,843

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$1,756	$115	$0		$1,871
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$86	$7,886	$0		$7,972
Total	$0	$1,842	$8,001	$0		$9,843

Project Web Site: http://www.wsdot.wa.gov/Projects/SR99/AuroraBridgeSeismicRetrofit/