Washington State Department of Transportation

## SR 164/High Point St to SR 410 - Paving

| Project Information | |
|---|---|
| PIN: 116409C | As of Date: May 2017 |
| Region: Northwest | Regional Admin: L. Eng |
| State Route: SR 164 | |
| Current Status: Completed | Legislative Districts: 31 |

Project Description

Resurface the existing pavement to preserve the roadway structure. Pedestrian ramps will also be constructed to ADA standards.

Contractor: 008583 - Icon Materials DBA CPM Development Corporation - $1,657,038 - 3/17/14 ~

| Project Milestones | | | |
|---|---|---|---|
| Milestone | Original Date | Current Date | Status |
| Project Definition Complete | | | |
| Preliminary Engineering Start | | Q3 2012 | |
| Environmental Complete | | | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q1 2014 | |
| Operationally Complete | | Q1 2015 | |

| Project Cost Summary ($ in Thousands) | | | |
|---|---|---|---|
| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
| Preliminary Engineering | $0 | $0 | $640 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $0 | $2,014 |
| Total | $0 | $0 | $2,655 |

| Project Funding Summary - Current Approved Cost ($ in Thousands) | | | | | | |
|---|---|---|---|---|---|---|
| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
| Prelim Engineering | $0 | $0 | $640 | $0 | | $640 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $2,014 | $0 | | $2,014 |
| Total | $0 | $0 | $2,655 | $0 | | $2,655 |

Project Web Site: http://www.wsdot.wa.gov/Projects/SR164/HighPtStToWatsonStNPaving/

Washington State Department of Transportation

## SR 410/Watson Street - Signal

| Project Information | |
|---|---|
| PIN: 141011E | As of Date: May 2017 |
| Region: Northwest | Regional Admin: L. Eng |
| State Route: SR 410 | |
| Current Status: Completed | Legislative Districts: 31 |

Project Description

This project will install a traffic signal at SR 410 and Watson Street intersection.

Contractor: 008583 - Icon Materials DBA CPM Development Corporation - $482,137 - 3/17/14

| Project Milestones | | | |
|---|---|---|---|
| Milestone | Original Date | Current Date | Status |
| Project Definition Complete | | | |
| Preliminary Engineering Start | | Q3 2012 | |
| Environmental Complete | | | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q1 2014 | |
| Operationally Complete | | Q1 2015 | |

| Project Cost Summary ($ in Thousands) | | | |
|---|---|---|---|
| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
| Preliminary Engineering | $0 | $0 | $213 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $0 | $586 |
| Total | $0 | $0 | $799 |

| Project Funding Summary - Current Approved Cost ($ in Thousands) | | | | | | |
|---|---|---|---|---|---|---|
| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
| Prelim Engineering | $0 | $0 | $213 | $0 | | $213 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $586 | $0 | | $586 |
| Total | $0 | $0 | $799 | $0 | | $799 |

Project Web Site: http://www.wsdot.wa.gov/Projects/SR164/HighPtStToWatsonStNPaving/