Washington State Department of Transportation

SR 167/I-405 I/C Vic to SW 7th St Vic - Paving

Project Information	
PIN: 116718P	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 167	
Current Status: Completed	Legislative Districts: 11

Project Description

This project will resurface 0.30 miles of SR 167 in the I-405 Interchange vicinity. Existing safety features will also be restored.

Contractor: 008055 - Lakeside Industries, Inc. - $110,327 - 1/14/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q1 2006	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2010	
Operationally Complete		Q2 2011	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$181
Right of Way	$0	$0	$0
Construction	$0	$0	$884
Total	$0	$0	$1,065

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$181	$0		$181
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$884	$0		$884
Total	$0	$0	$1,065	$0		$1,065

Project Web Site: