Washington State Department of Transportation

## SR 167/I-405 I/C Vic to SW 7th St Vic - Paving

| Project Information | |
|---|---|
| PIN: 116718P | As of Date: October 2017 |
| Region: Northwest | Regional Admin: L. Eng |
| State Route: SR 167 | |
| Current Status: Completed | Legislative Districts: 11 |

Project Description

This project will resurface 0.30 miles of SR 167 in the I-405 Interchange vicinity. Existing safety features will also be restored.

Contractor: 008055 - Lakeside Industries, Inc. - $110,327 - 1/14/11

**Project Milestones**

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | | | |
| Preliminary Engineering Start | Q1 2006 | Q1 2006 | On Schedule |
| Environmental Complete | | | |
| Right of Way Complete | | | |
| Contract Advertisement | Q4 2010 | Q4 2010 | On Schedule |
| Operationally Complete | Q2 2011 | Q2 2011 | On Schedule |

**Project Cost Summary ($ in Thousands)**

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $181 | $181 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $876 | $884 |
| Total | $0 | $1,057 | $1,065 |

**Project Funding Summary - Current Approved Cost ($ in Thousands)**

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $181 | $0 | | $181 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $884 | $0 | | $884 |
| Total | $0 | $0 | $1,065 | $0 | | $1,065 |

Project Web Site: