Washington State Department of Transportation

SR 203/Skykomish River Bridge - Bridge Deck Overlay

Project Information	
PIN: 120301S	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 203	
Current Status: Pre-Construction	Legislative Districts: 39

Project Description

Bridge deck overlay on bridge 203/106.

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2011	Q1 2011	On Schedule
Preliminary Engineering Start	Q3 2011	Q3 2011	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2012	Q4 2021	Late
Operationally Complete	Q3 2013	Q3 2022	Late

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$247	$367
Right of Way	$0	$0	$0
Construction	$0	$1,478	$1,770
Total	$0	$1,725	$2,138

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$367	$0		$367
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$1,770	$0		$1,770
Total	$0	$0	$2,138	$0		$2,138

Project Web Site: http://www.wsdot.wa.gov/Projects/SR203/ToltToMcDougallPaving/

Washington State Department of Transportation

SR 203/Drainage Overflow Bridge - Bridge Deck Rehabilitation

Project Information	
PIN: 120303R	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 203	
Current Status: Pre-Construction	Legislative Districts: 39

Project Description

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2011	Q1 2011	On Schedule
Preliminary Engineering Start	Q3 2011	Q3 2011	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2012	Q4 2021	Late
Operationally Complete	Q3 2013	Q3 2022	Late

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$91	$133
Right of Way	$0	$0	$0
Construction	$0	$542	$649
Total	$0	$633	$783

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$133	$0		$133
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$649	$0		$649
Total	$0	$0	$783	$0		$783

Project Web Site: http://www.wsdot.wa.gov/Projects/SR203/ToltToMcDougallPaving/