Washington State Department of Transportation

I-405/NB SE 8th St Vic to SR 520 I/C Vic - Concrete Pavement Rehab.

Project Information	
PIN: 140540M	As of Date: May 2017
Region: Northwest	Regional Admin: L. Eng
State Route: I-405	
Current Status: Completed	Legislative Districts: 41, 48

Project Description

This project will replace or diamond grind the concrete pavement of I-405 NB from MP 12.38 to 14.53 as determined by the pavement structure rating in Washington State Pavement Management System.

Contractor: 008393 - Guy F. Atkinson Construction, LLC - $7,277,888 - 2/12/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2012	
Operationally Complete		Q4 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$548
Right of Way	$0	$0	$0
Construction	$0	$0	$7,562
Total	$0	$0	$8,110

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$548	$0		$548
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$7,562	$0		$7,562
Total	$0	$0	$8,110	$0		$8,110

Project Web Site: http://www.wsdot.wa.gov/Projects/I405/I405Pavement/