Washington State Department of Transportation

SR 522/University of Washington Bothell - Build Interchange

Project Information	
PIN: 152219A	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 522	
Current Status: Completed	Legislative Districts: 01

Project Description

Constructs a new interchange on SR 522 to provide access to the new University of Washington Bothell/Cascadia Community College joint campus. Provides a signalized intersection approximately 1/2 mile west of the I-405 interchange where a new public street would be constructed from the campus to align with the existing tee intersection of Woodinville Drive at Brackett`s Landing. A new bridge over this intersection will allow traffic from I-405 to continue to Bothell. Also widens the southbound I-405 off-ramp to westbound SR 522 to provide two lanes. This project will improve motorist safety and address increased traffic volumes.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2003	Q3 2003	On Schedule
Preliminary Engineering Start	Q3 2004	Q3 2004	On Schedule
Environmental Complete	Q1 2007	Q1 2007	On Schedule
Right of Way Complete	Q3 2007	Q3 2007	On Schedule
Contract Advertisement	Q4 2007	Q4 2007	On Schedule
Operationally Complete	Q3 2009	Q3 2009	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$827	$1,290	$1,290
Right of Way	$0	$66	$66
Construction	$27,000	$45,554	$45,409
Total	$27,827	$46,910	$46,765

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$860	$430	$0	$0		$1,290
Right of Way	$66	$0	$0	$0		$66
Construction	$30,696	$9,254	$5,459	$0		$45,409
Total	$31,622	$9,684	$5,459	$0		$46,765

Project Web Site: