Washington State Department of Transportation

## SR 522/University of Washington Bothell - Build Interchange

| Project Information | |
|---|---|
| PIN: 152219A | As of Date: December 2017 |
| Region: Northwest | Regional Admin: L. Eng |
| State Route: SR 522 | |
| Current Status: Completed | Legislative Districts: 01 |

Project Description

Constructs a new interchange on SR 522 to provide access to the new University of Washington Bothell/Cascadia Community College joint campus. Provides a signalized intersection approximately 1/2 mile west of the I-405 interchange where a new public street would be constructed from the campus to align with the existing tee intersection of Woodinville Drive at Brackett`s Landing. A new bridge over this intersection will allow traffic from I-405 to continue to Bothell. Also widens the southbound I-405 off-ramp to westbound SR 522 to provide two lanes. This project will improve motorist safety and address increased traffic volumes.

Project Milestones

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | Q3 2003 | Q3 2003 | On Schedule |
| Preliminary Engineering Start | Q3 2004 | Q3 2004 | On Schedule |
| Environmental Complete | Q1 2007 | Q1 2007 | On Schedule |
| Right of Way Complete | Q3 2007 | Q3 2007 | On Schedule |
| Contract Advertisement | Q4 2007 | Q4 2007 | On Schedule |
| Operationally Complete | Q3 2009 | Q3 2009 | On Schedule |

Project Cost Summary ($ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $827 | $1,290 | $1,290 |
| Right of Way | $0 | $66 | $66 |
| Construction | $27,000 | $45,554 | $45,409 |
| Total | $27,827 | $46,910 | $46,765 |

Project Funding Summary - Current Approved Cost ($ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $860 | $430 | $0 | $0 | | $1,290 |
| Right of Way | $66 | $0 | $0 | $0 | | $66 |
| Construction | $30,696 | $9,254 | $5,459 | $0 | | $45,409 |
| Total | $31,622 | $9,684 | $5,459 | $0 | | $46,765 |

Project Web Site: