Washington State Department of Transportation

SR 531/43rd Ave Vic to SR 9 Vic - Paving

Project Information	
PIN: 153161C	As of Date: April 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 531	
Current Status: Completed	Legislative Districts: 39

Project Description

This project will resurface the deteriorated section of SR 531 from 43rd Ave Vicinity to SR 9 Vicinity to preserve the existing pavement and provide durable roadway surface. Required minor safety work will include upgrading pedestrian ramps and corridor lane delineation to current guidelines.

Contractor: 008438 - Granite Construction Company - $1,229,150.50 - 4/15/13

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2012	
Preliminary Engineering Start		Q2 2012	
Environmental Complete		Q1 2013	
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q4 2013	

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$244
Right of Way	$0	$0	$0
Construction	$0	$0	$1,580
Total	$0	$0	$1,825

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$244	$0		$244
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$1,580	$0		$1,580
Total	$0	$0	$1,825	$0		$1,825

Project Web Site: http://www.wsdot.wa.gov/Projects/SR531/43rdtoSR9Paving/