Washington State Department of Transportation

SR 539/I-5 to Horton Road - Access Management

Project Information	
PIN: 153900M	As of Date: May 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 539	
Current Status: Completed	Legislative Districts: 42

Project Description

Design and implement low cost improvements to improve I-5 NB Off-Ramp and SR 539 .

Contractor: 008416 - Colacurcio Brothers Inc. - $1,685,790.15 - 4/8/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q1 2011	
Environmental Complete			
Right of Way Complete		Q1 2013	
Contract Advertisement		Q1 2013	
Operationally Complete		Q4 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$613
Right of Way	$0	$0	$0
Construction	$0	$0	$2,419
Total	$0	$0	$3,032

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$613	$0		$613
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$2,419	$0		$2,419
Total	$0	$0	$3,032	$0		$3,032

Project Web Site: http://www.wsdot.wa.gov/Projects/SR539/I5toHorton/