Washington State Department of Transportation

SR 542/Everson Goshen Rd Vic to SR 9 Vic - Intersections Improvements

Project Information	
PIN: 154205G	As of Date: November 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 542	
Current Status: Completed	Legislative Districts: 42

Project Description

This project will construct safety improvements along the corridor, including shoulder and intersection improvements, to reduce collisions.

Contractor: 008086 - Boss Construction, Inc. - $2,548,839 - 3/7/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2009	Q3 2009	On Schedule
Preliminary Engineering Start	Q1 2007	Q1 2007	On Schedule
Environmental Complete	Q4 2009	Q4 2009	On Schedule
Right of Way Complete	Q1 2011	Q1 2011	On Schedule
Contract Advertisement	Q1 2011	Q1 2011	On Schedule
Operationally Complete	Q4 2011	Q4 2011	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$800	$1,625	$1,625
Right of Way	$235	$505	$459
Construction	$4,405	$3,843	$3,740
Total	$5,440	$5,972	$5,824

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$1,623	$2	$0		$1,625
Right of Way	$0	$459	$0	$0		$459
Construction	$0	$3,740	$0	$0		$3,740
Total	$0	$5,822	$2	$0		$5,824

Project Web Site: