Washington State Department of Transportation

SR 542/Nooksack River - Redirect River and Realign Roadway

Project Information	
PIN: 154229G	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 542	
Current Status: Completed	Legislative Districts: 42

Project Description

This project will address numerous repetitive damage locations along the Nooksack River and its tributaries on SR 542. Improvements will use a combination of road relocations and re-directing the river to prevent further erosion.

Contractor: 007911 - Scarsella Bros., Inc. - $2,707,707 - 4/9/10 ~
007875 - Interwest Construction, Inc. - $1,313,649 - 2/11/10 ~
007717 - KLB Construction, Inc. - $590,651 - 4/20/09 ~
007659 - Tapani Underground, Inc. - $395,155 - 2/17/09

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2007	Q2 2007	On Schedule
Preliminary Engineering Start	Q3 2005	Q3 2005	On Schedule
Environmental Complete	Q3 2007	Q3 2007	On Schedule
Right of Way Complete	Q4 2008	Q4 2008	On Schedule
Contract Advertisement	Q1 2009	Q1 2009	On Schedule
Operationally Complete	Q4 2010	Q4 2010	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$5,352	$4,299
Right of Way	$0	$1,548	$1,047
Construction	$13,375	$9,589	$6,815
Total	$13,375	$16,490	$12,161

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$4,297	$2	$0		$4,299
Right of Way	$0	$1,047	$0	$0		$1,047
Construction	$0	$6,711	$104	$0		$6,815
Total	$0	$12,054	$106	$0		$12,161

Project Web Site: http://www.wsdot.wa.gov/Projects/SR542/AndersonCreekCulvert/