Washington State Department of Transportation

SR 548/Terrell Creek - Fish Passage

Project Information	
PIN: 154813A	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 548	
Current Status: Completed	Legislative Districts: 42

Project Description

The existing drainage structure at this location is a restriction to fish passage. This project removes a migratory fish passage barrier.

Contractor: 008089 - KLB Construction, Inc. - $672,412 - 3/21/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2009	Q2 2009	On Schedule
Preliminary Engineering Start	Q3 2009	Q3 2009	On Schedule
Environmental Complete	Q2 2010	Q2 2010	On Schedule
Right of Way Complete	Q1 2011	Q1 2011	On Schedule
Contract Advertisement	Q1 2011	Q1 2011	On Schedule
Operationally Complete	Q3 2011	Q3 2011	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$578	$578
Right of Way	$0	$13	$13
Construction	$0	$1,059	$978
Total	$0	$1,650	$1,569

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$578	$0		$578
Right of Way	$0	$0	$13	$0		$13
Construction	$0	$974	$4	$0		$978
Total	$0	$974	$595	$0		$1,569

Project Web Site: