Washington State Department of Transportation

SR 548/Terrell Creek - Fish Passage

Project Information	
PIN: 154813A	As of Date: March 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 548	
Current Status: Completed	Legislative Districts: 42

Project Description

The existing drainage structure at this location is a restriction to fish passage. This project removes a migratory fish passage barrier.

Contractor: 008089 - KLB Construction, Inc. - $672,412 - 3/21/11

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2009	
Preliminary Engineering Start		Q3 2009	
Environmental Complete		Q2 2010	
Right of Way Complete		Q1 2011	
Contract Advertisement		Q1 2011	
Operationally Complete		Q3 2011	

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$578
Right of Way	$0	$0	$13
Construction	$0	$0	$978
Total	$0	$0	$1,569

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$578	$0		$578
Right of Way	$0	$0	$13	$0		$13
Construction	$0	$974	$4	$0		$978
Total	$0	$974	$595	$0		$1,569

Project Web Site: