Washington State Department of Transportation

## SR 548/Terrell Creek - Fish Passage

| Project Information | |
|---|---|
| PIN: 154813A | As of Date: May 2017 |
| Region: Northwest | Regional Admin: L. Eng |
| State Route: SR 548 | |
| Current Status: Completed | Legislative Districts: 42 |

Project Description

The existing drainage structure at this location is a restriction to fish passage. This project removes a migratory fish passage barrier.

Contractor: 008089 - KLB Construction, Inc. - $672,412 - 3/21/11

**Project Milestones**

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | | Q2 2009 | |
| Preliminary Engineering Start | | Q3 2009 | |
| Environmental Complete | | Q2 2010 | |
| Right of Way Complete | | Q1 2011 | |
| Contract Advertisement | | Q1 2011 | |
| Operationally Complete | | Q3 2011 | |

**Project Cost Summary ($ in Thousands)**

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $0 | $578 |
| Right of Way | $0 | $0 | $13 |
| Construction | $0 | $0 | $978 |
| Total | $0 | $0 | $1,569 |

**Project Funding Summary - Current Approved Cost ($ in Thousands)**

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $578 | $0 | | $578 |
| Right of Way | $0 | $0 | $13 | $0 | | $13 |
| Construction | $0 | $974 | $4 | $0 | | $978 |
| Total | $0 | $974 | $595 | $0 | | $1,569 |

Project Web Site: