Washington State Department of Transportation

## US 2/Stevens Pass Summit - Pedestrian Safety

| Project Information | |
|---|---|
| PIN: 200200T | As of Date: September 2017 |
| Region: North Central | Regional Admin: D. Sarles |
| State Route: US 2 | |
| Current Status: Completed | Legislative Districts: 12, 39 |

Project Description

Pedestrian bridge will provide safer access across US 2 for ski area, Pacific Crest Trail, and other forest users.

**Project Milestones**

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | Q3 2007 | Q3 2007 | On Schedule |
| Preliminary Engineering Start | Q3 2007 | Q3 2007 | On Schedule |
| Environmental Complete | Q3 2009 | Q3 2009 | On Schedule |
| Right of Way Complete | Q4 2009 | Q4 2009 | On Schedule |
| Contract Advertisement | Q4 2009 | Q4 2009 | On Schedule |
| Operationally Complete | Q4 2010 | Q4 2010 | On Schedule |

**Project Cost Summary ($ in Thousands)**

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $834 | $834 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $2,387 | $2,341 |
| Total | $0 | $3,221 | $3,175 |

**Project Funding Summary - Current Approved Cost ($ in Thousands)**

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $834 | $0 | | $834 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $2,341 | $0 | | $2,341 |
| Total | $0 | $0 | $3,175 | $0 | | $3,175 |

Project Web Site: