Washington State Department of Transportation

US 2/Wenatchee River Bridge - Replace Bridge

Project Information	
PIN: 200201K	As of Date: October 2017
Region: North Central	Regional Admin: D. Sarles
State Route: US 2	
Current Status: Completed	Legislative Districts: 12

Project Description

The Existing roadway across the bridge is narrow. Replace the existing bridge with a new bridge designed to current standards. The added width will increase the safety for the traveling public.

Contractor: 008139 - Selland Construction, Inc. - $3,911,812 - 6/24/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2006	Q4 2006	On Schedule
Preliminary Engineering Start	Q1 2005	Q1 2005	On Schedule
Environmental Complete	Q4 2010	Q4 2010	On Schedule
Right of Way Complete	Q1 2011	Q1 2011	On Schedule
Contract Advertisement	Q2 2011	Q2 2011	On Schedule
Operationally Complete	Q4 2012	Q3 2013	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$2,000	$1,828	$1,832
Right of Way	$0	$219	$209
Construction	$8,000	$4,641	$6,039
Total	$10,000	$6,688	$8,080

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$521	$1,311	$0		$1,832
Right of Way	$0	$3	$207	$0		$209
Construction	$0	$78	$5,960	$0		$6,039
Total	$0	$602	$7,478	$0		$8,080

Project Web Site: http://www.wsdot.wa.gov/Projects/US2/WenatcheeRiverBridge/