Washington State Department of Transportation

US 2/E of Coles Corner - Box Culvert

Project Information	
PIN: 200204O	As of Date: April 2017
Region: North Central	Regional Admin: D. Sarles
State Route: US 2	
Current Status: Completed	Legislative Districts: 12

Project Description

The existing culvert is undersized for the amount of sediment that is mixed with the higher stream flows. The construction of a box culvert will provide an increase in capacity to alleviate this problem.

Contractor: 008385 - Selland Construction, Inc. - $644,193.20 - 12/11/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q3 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2012	
Operationally Complete		Q4 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$236
Right of Way	$0	$0	$0
Construction	$0	$0	$835
Total	$0	$0	$1,071

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$236	$0		$236
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$835	$0		$835
Total	$0	$0	$1,071	$0		$1,071

Project Web Site: http://www.wsdot.wa.gov/Projects/US2/ColesCornerCulvert/