Washington State Department of Transportation

SR 26/Grant County Line to SR 17 - Resurfacing

Project Information	
PIN: 202600K	As of Date: October 2017
Region: North Central	Regional Admin: D. Sarles
State Route: SR 26	
Current Status: Completed	Legislative Districts: 09

Project Description

Highway surface is due for treatment. Apply a Bituminous Surface Treatment. Extend the service life of existing pavement.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2010		
Preliminary Engineering Start	Q2 2010		
Environmental Complete			
Right of Way Complete	Q3 2010	Q3 2010	On Schedule
Contract Advertisement	Q3 2010	Q3 2010	On Schedule
Operationally Complete	Q3 2011	Q3 2011	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$0
Right of Way	$0	$0	$0
Construction	$0	$2,047	$2,026
Total	$0	$2,047	$2,026

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$0		$0
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$2,026	$0		$2,026
Total	$0	$0	$2,026	$0		$2,026

Project Web Site: