Washington State Department of Transportation

SR 26/Grant County Line to SR 17 - Resurfacing

Project Information	
PIN: 202600K	As of Date: June 2017
Region: North Central	Regional Admin: D. Sarles
State Route: SR 26	
Current Status: Completed	Legislative Districts: 09

Project Description

Highway surface is due for treatment. Apply a Bituminous Surface Treatment. Extend the service life of existing pavement.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete		Q3 2010	
Contract Advertisement		Q3 2010	
Operationally Complete		Q3 2011	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$0
Right of Way	$0	$0	$0
Construction	$0	$0	$2,026
Total	$0	$0	$2,026

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$0		$0
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$2,026	$0		$2,026
Total	$0	$0	$2,026	$0		$2,026

Project Web Site: