Washington State Department of Transportation

I-90/W of George - Paving

Project Information	
PIN: 209000I	As of Date: January 2018
Region: North Central	Regional Admin: D. Sarles
State Route: I-90	
Current Status: Completed	Legislative Districts: 13

Project Description

Resurfaces deteriorating asphalt pavement (due to rutting, cracking, and normal wear) with an asphalt overlay. Extends the service life of the xisting pavement

Contractor: 008568 - Central Washington Asphalt, Inc. - $2,786,361 - 1/21/14

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2011	Q4 2011	On Schedule
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q3 2013	Q4 2013	Late
Operationally Complete	Q4 2014	Q2 2014	Early

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$155	$192
Right of Way	$0	$0	$0
Construction	$0	$7,406	$3,563
Total	$0	$7,561	$3,755

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$192	$0		$192
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$3,563	$0		$3,563
Total	$0	$0	$3,755	$0		$3,755

Project Web Site: https://www.wsdot.wa.gov/projects/i90/georgewestpaving/default.htm