Washington State Department of Transportation

US 97/N of Daroga State Park - Turn Lanes

Project Information	
PIN: 209700H	As of Date: June 2017
Region: North Central	Regional Admin: D. Sarles
State Route: US 97	
Current Status: Completed	Legislative Districts: 12

Project Description

Development west of US 97 will produce the need for turns lanes at Barber Road. Project is dependant on developer impact fees.

Contractor: 008392 - Selland Construction, Inc. - $227,055 - 12/10/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2009	
Preliminary Engineering Start		Q1 2007	
Environmental Complete		Q2 2012	
Right of Way Complete		Q4 2012	
Contract Advertisement		Q4 2012	
Operationally Complete		Q3 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$83
Right of Way	$0	$0	$51
Construction	$0	$0	$320
Total	$0	$0	$454

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$83	$0		$83
Right of Way	$0	$0	$51	$0		$51
Construction	$0	$0	$320	$0		$320
Total	$0	$0	$454	$0		$454

Project Web Site: http://www.wsdot.wa.gov/Projects/US97/NDarogaTurn/