Washington State Department of Transportation

US 97/Cameron Lake Road - Intersection Improvement

Project Information	
PIN: 209700W	As of Date: October 2017
Region: North Central	Regional Admin: D. Sarles
State Route: US 97	
Current Status: Completed	Legislative Districts: 07

Project Description

Improving the intersection will decrease accidents and allow for safer freight movement through the corridor. Improvements include highway widening for turn and acceleration lanes and additional illumination.

Contractor: 008458 - Granite Construction Company - $889,550.32 - 4/30/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2010	Q4 2010	On Schedule
Preliminary Engineering Start	Q1 2011	Q1 2011	On Schedule
Environmental Complete	Q4 2012	Q1 2013	Late
Right of Way Complete	Q1 2013	Q1 2013	On Schedule
Contract Advertisement	Q1 2013	Q1 2013	On Schedule
Operationally Complete	Q4 2013	Q4 2013	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$171	$446
Right of Way	$0	$0	$0
Construction	$0	$828	$1,030
Total	$0	$999	$1,476

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$446	$0		$446
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$1,030	$0		$1,030
Total	$0	$0	$1,476	$0		$1,476

Project Web Site: http://www.wsdot.wa.gov/Projects/US97/CameronLakeRdIntersection/