Washington State Department of Transportation

US 97/North of Brewster - Passing Lane

Project Information	
PIN: 209703H	As of Date: October 2017
Region: North Central	Regional Admin: D. Sarles
State Route: US 97	
Current Status: Completed	Legislative Districts: 12

Project Description

Heavy truck traffic on this highway can result in traffic backups. The construction of a passing lane for southbound US 97 traffic will improve freight mobility and reduce the risk of head-on collisions. ~
~

Contractor: 008424 - Granite Construction Company - $979,499.91 - 3/13/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2011	Q3 2011	On Schedule
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete	Q4 2012	Q4 2012	On Schedule
Right of Way Complete	Q1 2013		
Contract Advertisement	Q1 2013	Q1 2013	On Schedule
Operationally Complete	Q4 2013	Q3 2013	Early

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$319	$230
Right of Way	$0	$60	$0
Construction	$0	$1,601	$1,223
Total	$0	$1,980	$1,452

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$230	$0		$230
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$1,223	$0		$1,223
Total	$0	$0	$1,452	$0		$1,452

Project Web Site: http://www.wsdot.wa.gov/Projects/US97/NorthOfBrewsterPassingLane/