Washington State Department of Transportation

US 97/North of Brewster - Passing Lane

Project Information	
PIN: 209703H	As of Date: June 2017
Region: North Central	Regional Admin: D. Sarles
State Route: US 97	
Current Status: Completed	Legislative Districts: 12

Project Description

Heavy truck traffic on this highway can result in traffic backups. The construction of a passing lane for southbound US 97 traffic will improve freight mobility and reduce the risk of head-on collisions. ~
~

Contractor: 008424 - Granite Construction Company - $979,499.91 - 3/13/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2011	
Preliminary Engineering Start		Q4 2011	
Environmental Complete		Q4 2012	
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q3 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$230
Right of Way	$0	$0	$0
Construction	$0	$0	$1,223
Total	$0	$0	$1,452

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$230	$0		$230
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$1,223	$0		$1,223
Total	$0	$0	$1,452	$0		$1,452

Project Web Site: http://www.wsdot.wa.gov/Projects/US97/NorthOfBrewsterPassingLane/