Washington State Department of Transportation

SR 150/No-See-Um Road Intersection - Realignment

Project Information	
PIN: 215000E	As of Date: December 2017
Region: North Central	Regional Admin: D. Sarles
State Route: SR 150	
Current Status: Pre-Construction	Legislative Districts: 12

Project Description

Preliminary engineering for a 4-leg round-a-bout relocating the existing No-See-Um intersection approximately 530 feet west of its existing location.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q2 2012	
Environmental Complete			
Right of Way Complete			
Contract Advertisement			
Operationally Complete			

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$400	$821
Right of Way	$0	$0	$0
Construction	$0	$0	$0
Total	$0	$400	$821

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$821	$0		$821
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$0	$0		$0
Total	$0	$0	$821	$0		$821

Project Web Site: