Washington State Department of Transportation

SR 155/S of Electric City - Rock Slopes Scaling

Project Information	
PIN: 215500E	As of Date: December 2017
Region: North Central	Regional Admin: D. Sarles
State Route: SR 155	
Current Status: Completed	Legislative Districts: 12

Project Description

These slopes are unstable and have a history of active rockfall that has entered onto the highway in the recent past. This project provides rock slope scaling at four slopes south of Electric City. These slopes are located from MP 18.57 to 20.04

Contractor: 008064 - KRCI LLC - $631,207 - 12/6/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2009	Q2 2009	On Schedule
Preliminary Engineering Start	Q1 2010	Q1 2010	On Schedule
Environmental Complete	Q4 2010	Q4 2010	On Schedule
Right of Way Complete	Q4 2010	Q4 2010	On Schedule
Contract Advertisement	Q4 2010	Q4 2010	On Schedule
Operationally Complete	Q2 2011	Q2 2011	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$183	$183
Right of Way	$0	$0	$0
Construction	$0	$621	$621
Total	$0	$804	$804

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$183	$0		$183
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$621	$0		$621
Total	$0	$0	$804	$0		$804

Project Web Site: