Washington State Department of Transportation

SR 243/Mattawa - Intersection Improvements

Project Information	
PIN: 224300D	As of Date: October 2017
Region: North Central	Regional Admin: D. Sarles
State Route: SR 243	
Current Status: Completed	Legislative Districts: 13

Project Description

Vehicles turning left at 24 SW Rd into Mattawa are creating a safety concern. Intersection improvements will increase the safety at this intersection.

Contractor: 008575 - West Company, Inc. - $1,254,588 - 2/28/14

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2011	Q1 2012	Late
Preliminary Engineering Start	Q1 2012	Q1 2012	On Schedule
Environmental Complete	Q1 2013	Q1 2013	On Schedule
Right of Way Complete	Q1 2013	Q4 2013	Late
Contract Advertisement	Q2 2013	Q1 2014	Late
Operationally Complete	Q4 2014	Q2 2014	Early

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$607	$324
Right of Way	$0	$0	$179
Construction	$0	$3,279	$1,986
Total	$0	$3,886	$2,488

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$324	$0		$324
Right of Way	$0	$0	$179	$0		$179
Construction	$0	$0	$1,986	$0		$1,986
Total	$0	$0	$2,488	$0		$2,488

Project Web Site: http://www.wsdot.wa.gov/Projects/SR243/IntersectionImprovements/