Washington State Department of Transportation

SR 285/W End of George Sellar Bridge - Intersection Improvements

Project Information	
PIN: 228501X	As of Date: October 2017
Region: North Central	Regional Admin: D. Sarles
State Route: SR 285	
Current Status: Completed	Legislative Districts: 12

Project Description

The current intersection is a major bottleneck to traffic. The intersection of SR 285 and Mission St. will be modified. This will increase the flow through the intersection, reducing travel time and congestion related collisions on SR 285 and the local roadway network.

Contractor: 008310 - Selland Construction, Inc. - $9,787,325 - 6/18/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2006	Q2 2007	Late
Preliminary Engineering Start	Q3 2005	Q4 2005	Late
Environmental Complete	Q2 2009	Q2 2009	On Schedule
Right of Way Complete	Q1 2012	Q1 2012	On Schedule
Contract Advertisement	Q2 2012	Q2 2012	On Schedule
Operationally Complete	Q4 2013	Q4 2013	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$1,000	$3,056	$3,346
Right of Way	$1,500	$3,686	$2,536
Construction	$3,500	$15,651	$11,702
Total	$6,000	$22,393	$17,584

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$1,587	$1,759	$0		$3,346
Right of Way	$0	$696	$1,841	$0		$2,536
Construction	$0	$11,697	$5	$0		$11,702
Total	$0	$13,979	$3,605	$0		$17,584

Project Web Site: http://www.wsdot.wa.gov/Projects/SR285/WestSellarBridgeIntersection/