Washington State Department of Transportation

SR 3/Belfair Area - Widening and Safety Improvements

Project Information	
PIN: 300344D	As of Date: October 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 3	
Current Status: Completed	Legislative Districts: 35

Project Description

To address traffic congestion, safety and the need for pedestrian facilities from SR 106 to NE Belfair Street, these roadway improvements include the continuation of the existing two-way left turn lane from the vicinity of the intersection of SR 3 and Romance Hill Road to the intersection of SR 3 and SR 106. Other improvements include pedestrian and bicycle facilities, storm sewer improvements and mitigation requirements. When complete, this project will relieve congestion and enhance motorist safety.

Contractor: 008760 - Ceccanti, Inc. - $10,255,073 ~
008201 - Miles Resources, LLC DBA Woodworth & Company - $421,868 ~

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2009	Q3 2009	On Schedule
Preliminary Engineering Start	Q4 2007	Q4 2007	On Schedule
Environmental Complete	Q4 2011	Q3 2012	Late
Right of Way Complete	Q2 2012	Q2 2014	Late
Contract Advertisement	Q1 2013	Q2 2015	Late
Operationally Complete	Q2 2014	Q4 2017	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$2,000	$2,474	$5,817
Right of Way	$0	$1,843	$4,137
Construction	$13,700	$13,836	$16,522
Total	$15,700	$18,153	$26,476

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$5,817	$0	$0		$5,817
Right of Way	$0	$4,137	$0	$0		$4,137
Construction	$0	$16,116	$406	$0		$16,522
Total	$0	$26,070	$406	$0		$26,476

Project Web Site: http://www.wsdot.wa.gov/Projects/SR3/BelfairImprovements/