Washington State Department of Transportation

I-5/N of Maytown Rd to Martin Way - Paving

Project Information	
PIN: 300502D	As of Date: December 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: I-5	
Current Status: Completed	Legislative Districts: 22, 35

Project Description

Pavement condition rating is projected to drop below the adopted standard. By inlaying the existing roadway with hot mix asphalt, the existing pavement condition rating will be increased to be within adopted standards.

Contractor: 009021 - TUCCI & SONS, INC. - $4,013,437.40 - 03/06/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2014	
Preliminary Engineering Start		Q4 2015	
Environmental Complete		Q4 2016	
Right of Way Complete			
Contract Advertisement		Q1 2017	
Operationally Complete		Q3 2017	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$350
Right of Way	$0	$0	$0
Construction	$0	$0	$5,101
Total	$0	$0	$5,451

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$350	$0		$350
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$5,101	$0		$5,101
Total	$0	$0	$5,451	$0		$5,451

Project Web Site: https://www.wsdot.wa.gov/projects/i5/maytownrdtomartinwaypave/