Washington State Department of Transportation

I-5/Mounts Rd to Center Dr - Auxiliary Lane Extension

Project Information	
PIN: 300502T	As of Date: November 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: I-5	
Current Status: Completed	Legislative Districts: 28

Project Description

This segment of I-5 experiences congestion and mobility problems due to high traffic volumes. This project will extend the NB auxiliary lane south for approximately 1.5 miles between the Mounts Rd and Center Dr Interchanges. When complete, this corridor will benefit from reduced congestion,enhanced freight mobility, improved safety and support economic growth. This auxiliary lane will be an interim configuration until the full corridor improvements are completed.

Contractor: 008993 - SCARSELLA BROS., INC. - $7,878,787.87 - 12/28/16

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2016	
Environmental Complete		Q4 2016	
Right of Way Complete			
Contract Advertisement		Q4 2016	
Operationally Complete		Q3 2017	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$1,130
Right of Way	$0	$0	$0
Construction	$0	$0	$10,119
Total	$0	$0	$11,249

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$1,130		$1,130
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$0	$10,119		$10,119
Total	$0	$0	$0	$11,249		$11,249

Project Web Site: http://www.wsdot.wa.gov/Projects/I5/MountsRdToCenterDr/