Washington State Department of Transportation

I-5/Portland Ave to Port of Tacoma Rd - NB HOV

Project Information	
PIN: 300509N	As of Date: August 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: I-5	
Current Status: Completed	Legislative Districts: 25, 27

Project Description

This section of I-5 is experiencing congestion during peak hours and is part of the Pierce County Core HOV program. This project will construct a new northbound I-5 bridge across the Puyallup River that will be used for both NB and SB traffic in the interim. It will reconstruct the I-5/SR 167 interchange by widening the E. Bay St. Bridges and reconstructing all on and off ramps except for the SB off ramp to SR 167 and Portland Avenue. The I-5/Portland Avenue Bridge will be widened and the North side ramps will be reconstructed. I-5 will be widened and a northbound HOV lane will be constructed from Portland Avenue to the Port of Tacoma I/C. When complete, congestion will be reduced and motorist safety enhanced.

Contractor: 008670 - Hamilton Construction Co. - $134,709,930 - 11/25/14 ~
007974 - Scarsella Brothers, Inc. - $1,487,229 - 7/12/10 ~
007946 - Scarsella Brothers, Inc. - $16,392,704 - 6/14/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2009	
Preliminary Engineering Start		Q2 2009	
Environmental Complete		Q1 2010	
Right of Way Complete		Q1 2012	
Contract Advertisement		Q2 2012	
Operationally Complete		Q3 2017	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$24,309
Right of Way	$0	$0	$3,194
Construction	$0	$0	$233,972
Total	$0	$0	$261,474

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$24,289	$19	$0		$24,309
Right of Way	$0	$3,194	$0	$0		$3,194
Construction	$0	$232,540	$1,432	$0		$233,972
Total	$0	$260,023	$1,451	$0		$261,474

Project Web Site: http://www.wsdot.wa.gov/Projects/I5/PortlandToPortNB/

Change Orders Web Site: http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/8670_CO_36.pdf