Washington State Department of Transportation

I-5/Capitol Blvd Bridge - Upgrade Bridge Rail

Project Information	
PIN: 300590E	As of Date: May 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: I-5	
Current Status: Completed	Legislative Districts: 22

Project Description

This project will replace the pedestrian protective screening on the outside of the sidewalk.

Contractor: 008038 - Cascade Bridge, LLC - 518,762 - 11/22/10

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2006	
Preliminary Engineering Start		Q3 2009	
Environmental Complete		Q2 2010	
Right of Way Complete		Q1 2010	
Contract Advertisement		Q4 2010	
Operationally Complete		Q3 2011	

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$214
Right of Way	$0	$0	$0
Construction	$0	$0	$1,102
Total	$0	$0	$1,316

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$214	$0	$0	$0		$214
Right of Way	$0	$0	$0	$0		$0
Construction	$87	$0	$1,015	$0		$1,102
Total	$301	$0	$1,015	$0		$1,316

Project Web Site: