Washington State Department of Transportation

## I-5/Capitol Blvd Bridge - Upgrade Bridge Rail

| Project Information | |
|---|---|
| PIN: 300590E | As of Date: December 2017 |
| Region: Olympic | Regional Admin: J. Wynands |
| State Route: I-5 | |
| Current Status: Completed | Legislative Districts: 22 |

Project Description

This project will replace the pedestrian protective screening on the outside of the sidewalk.

Contractor: 008038 - Cascade Bridge, LLC - 518,762 - 11/22/10

**Project Milestones**

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | Q1 2006 | Q1 2006 | On Schedule |
| Preliminary Engineering Start | Q3 2009 | Q3 2009 | On Schedule |
| Environmental Complete | Q2 2010 | Q2 2010 | On Schedule |
| Right of Way Complete | Q1 2010 | Q1 2010 | On Schedule |
| Contract Advertisement | Q4 2010 | Q4 2010 | On Schedule |
| Operationally Complete | Q3 2011 | Q3 2011 | On Schedule |

**Project Cost Summary ($ in Thousands)**

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $214 | $214 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $1,102 | $1,102 |
| Total | $0 | $1,316 | $1,316 |

**Project Funding Summary - Current Approved Cost ($ in Thousands)**

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $214 | $0 | $0 | $0 | | $214 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $87 | $0 | $1,015 | $0 | | $1,102 |
| Total | $301 | $0 | $1,015 | $0 | | $1,316 |

Project Web Site: