Washington State Department of Transportation

SR 7/Alder Canyon Slide - Emergency Slope Stabilization

Project Information	
PIN: 300744F	As of Date: October 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 7	
Current Status: Completed	Legislative Districts: 02

Project Description

A debris slide above SR 7 between MP 24.3 and 24.4 closed the road. Removing the unstable material and constructing a containment wall will prevent reoccurrence of the slide material and prevent closing the road.

Contractor: 008474 - Scarsella Bros., Inc. - $507,508 - 05/31/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q2 2013	
Operationally Complete		Q4 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$0
Right of Way	$0	$0	$0
Construction	$0	$0	$739
Total	$0	$0	$739

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$0		$0
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$739	$0		$739
Total	$0	$0	$739	$0		$739

Project Web Site: http://www.wsdot.wa.gov/Projects/SR7/AlderCanyonEmergencySlopeStabilization/