Washington State Department of Transportation

US 101/Lynch Road - Safety Improvements

Project Information	
PIN: 310116D	As of Date: December 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Completed	Legislative Districts: 35

Project Description

This is the states contribution to improve safety to the roadway network on US 101 at Lynch Road. These funds are to improve the frontage road between Kamilche and Taylor Town. Mason County will serve as the lead agency for this project.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2016	
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q2 2010	Q2 2010	On Schedule
Operationally Complete	Q2 2012	Q2 2017	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$55
Right of Way	$0	$0	$0
Construction	$1,000	$1,000	$945
Total	$1,000	$1,000	$1,000

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$55	$0	$0		$55
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$945	$0	$0		$945
Total	$0	$1,000	$0	$0		$1,000

Project Web Site: https://www.wsdot.wa.gov/projects/us101/lynchrdsafety/default.htm