Washington State Department of Transportation

US 101/Hoquiam River-Simpson Ave Bridge - Bridge Painting

Project Information	
PIN: 310117H	As of Date: September 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Completed	Legislative Districts: 24

Project Description

The steel components of this structure require cleaning and painting to delay deterioration. By painting this structure, the service life of the bridge will be extended.

Contractor: 008723 - Hercules Painting Company, Inc. - $4,410,156 - 4/9/15

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2011	Q3 2011	On Schedule
Preliminary Engineering Start	Q3 2013	Q3 2013	On Schedule
Environmental Complete	Q2 2014	Q4 2014	Late
Right of Way Complete	Q2 2014		
Contract Advertisement	Q2 2014	Q1 2015	Late
Operationally Complete	Q4 2014	Q4 2015	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$264	$264
Right of Way	$0	$0	$0
Construction	$0	$4,045	$4,980
Total	$0	$4,309	$5,244

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$264	$0		$264
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$4,980	$0		$4,980
Total	$0	$0	$5,244	$0		$5,244

Project Web Site: http://www.wsdot.wa.gov/Projects/US101/SimpsonAveBrdgPainting/