Washington State Department of Transportation

## US 101/Simpson Ave Bridge - Bridge Repair

| Project Information | |
|---|---|
| PIN: 310117K | As of Date: May 2017 |
| Region: Olympic | Regional Admin: J. Wynands |
| State Route: US 101 | |
| Current Status: Completed | Legislative Districts: 24 |

Project Description

Unusual movement was occurring with the Simpson Avenue Bridge. A detailed inspection determined severe degradation of the damaged piers, making the bridge unsafe to the travelling public. Extensive repair efforts will restore structural integrity and open the bridge to traffic.

**Project Milestones**

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | | Q4 2010 | |
| Preliminary Engineering Start | | Q3 2010 | |
| Environmental Complete | | Q3 2010 | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q3 2010 | |
| Operationally Complete | | Q1 2011 | |

**Project Cost Summary ($ in Thousands)**

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $0 | $577 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $0 | $10,686 |
| Total | $0 | $0 | $11,263 |

**Project Funding Summary - Current Approved Cost ($ in Thousands)**

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $577 | $0 | | $577 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $10,686 | $0 | | $10,686 |
| Total | $0 | $0 | $11,263 | $0 | | $11,263 |

Project Web Site: http://www.wsdot.wa.gov/Projects/US101/SimpsonBridgePierRepair/