Washington State Department of Transportation

US 101/Purdy Canyon Vicinity Slide - Stabilize Slope

Project Information	
PIN: 310119B	As of Date: May 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Completed	Legislative Districts: 35

Project Description

The side slopes along this section of US 101 are experiencing slope failure. This project will stabilize the slopes and reduce the risk of roadway closures.

Contractor: 008478 - Quigg Bros. Inc. - $1,126,832 - 07/05/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2011	
Preliminary Engineering Start		Q4 2011	
Environmental Complete		Q4 2012	
Right of Way Complete		Q1 2013	
Contract Advertisement		Q2 2013	
Operationally Complete		Q4 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$342
Right of Way	$0	$0	$53
Construction	$0	$0	$1,593
Total	$0	$0	$1,988

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$342	$0		$342
Right of Way	$0	$0	$53	$0		$53
Construction	$0	$0	$1,593	$0		$1,593
Total	$0	$0	$1,988	$0		$1,988

Project Web Site: http://www.wsdot.wa.gov/Projects/US101/PurdyCanyonVicinitySlopeStabilization/