Washington State Department of Transportation

## US 101/Purdy Canyon Vicinity Slide - Stabilize Slope

| Project Information | |
|---|---|
| PIN: 310119B | As of Date: August 2017 |
| Region: Olympic | Regional Admin: J. Wynands |
| State Route: US 101 | |
| Current Status: Completed | Legislative Districts: 35 |

Project Description

The side slopes along this section of US 101 are experiencing slope failure. This project will stabilize the slopes and reduce the risk of roadway closures.

Contractor: 008478 - Quigg Bros. Inc. - $1,126,832 - 07/05/13

**Project Milestones**

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | | Q4 2011 | |
| Preliminary Engineering Start | | Q4 2011 | |
| Environmental Complete | | Q4 2012 | |
| Right of Way Complete | | Q1 2013 | |
| Contract Advertisement | | Q2 2013 | |
| Operationally Complete | | Q4 2013 | |

**Project Cost Summary ($ in Thousands)**

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $0 | $342 |
| Right of Way | $0 | $0 | $53 |
| Construction | $0 | $0 | $1,593 |
| Total | $0 | $0 | $1,988 |

**Project Funding Summary - Current Approved Cost ($ in Thousands)**

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $342 | $0 | | $342 |
| Right of Way | $0 | $0 | $53 | $0 | | $53 |
| Construction | $0 | $0 | $1,593 | $0 | | $1,593 |
| Total | $0 | $0 | $1,988 | $0 | | $1,988 |

Project Web Site: http://www.wsdot.wa.gov/Projects/US101/PurdyCanyonVicinitySlopeStabilization/