Washington State Department of Transportation

SR 106/Twanoh Falls - Chronic Environmental Deficiency

Project Information	
PIN: 310611A	As of Date: October 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 106	
Current Status: Completed	Legislative Districts: 35

Project Description

This location has a history of sediment accumulation requiring frequent site visits by maintenance crews to remove the sediment. By realigning the stream and replacing the existing culvert with a structure of adequate size for flow and fish passage, accumulation of sediment will be reduced eliminating the need for frequent maintenance activities and preserve the structural integrity of the roadway.

Contractor: 008494 - Tri-State Construction, Inc. - $1,422,477 - 06/19/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2009	Q4 2009	On Schedule
Preliminary Engineering Start	Q1 2010	Q1 2010	On Schedule
Environmental Complete	Q1 2012	Q3 2012	Late
Right of Way Complete	Q1 2013	Q2 2013	Late
Contract Advertisement	Q1 2013	Q2 2013	Late
Operationally Complete	Q2 2013	Q4 2013	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$471	$663
Right of Way	$0	$633	$211
Construction	$0	$5,343	$2,002
Total	$0	$6,446	$2,876

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$663	$0		$663
Right of Way	$0	$0	$211	$0		$211
Construction	$0	$0	$2,002	$0		$2,002
Total	$0	$0	$2,876	$0		$2,876

Project Web Site: